

## Project Updates June 2019 – Sept 2019

- September 4, 2019 -- a good crowd turned out for the ribbon cutting of Dupont Road. There are still a few touchups including sod work, landscaping, painting and crosswalk signal timing to work out -- but for the most part the project is complete.
- August 24, 2019 - While traffic lanes appear to be fully opened, motorists should still use caution in the area. Finishing touches for line painting, signage, landscaping, and lighting still have workers in or near the road. Today crews were asphaltting the remaining portions of the trail.
- August 13, 2019 – Crews continue putting on the finishing touches to this massive project. Placing sod and seeding continues this week along with traffic signal and pedestrian signals. Crews are moving forward to complete the project soon.
- August 5, 2019 – Expect slight traffic delays as crews are placing pavement markings this week. Also this week, pedestrian countdown signals are being programmed and top soil is being placed. Last week crews were pouring concrete, placing manholes, and placing sod.
- July 22, 2019 -- Paving activity continues with crews working on street approaches along the route. Concrete crews are pouring curb ramps along the trail and other crews are placing detection loops near the traffic signal intersections. Other crews will begin stripping the road later this week.
- July 16, 2019 -- Rain forecasts halted paving today -- but much was accomplished on Saturday and yesterday.
- July 13, 2019 -- A busy Saturday with crews milling and paving.
- July 12, 2019 -- Earlier today, crews will begin work on the final paving of Dupont Road between Lima and Coldwater Road. Traffic will be reduced to one lane in each direction with occasional closures as equipment shifts from one side to the other. Additionally, traffic signals at several intersections will be set to a red flash to be treated as a stop sign for all vehicles. Motorists will experience delays and are encouraged to avoid the area and use alternate east and west roads such as Carroll and Wallen roads. Earlier in the week crews were paving the trail and approaches.
- June 28, 2019 – Good weather and a busy week! Crews placed top soil and sod in several areas including from Coldwater to the trail underpass. Concrete crews continued pouring curbs and sidewalks. Crews were adjusting manhole castings to surface level elevation. The trail now has a layer of asphalt with final paving scheduled for the week of July 8. When that paving along with road surface milling begins – heavy equipment will be back in the roadway and will likely cause traffic delays. Please be alert.
- June 14, 2019 -- While work has continued, the frequent rains we've been having are slowing project progress. The crews were slowed on pouring of concrete and the completion of work that required the ground to dry out a bit. Substantial completion will depend on weather and we are hopeful that will be in August. Over the last week, crews have been paving trails, planting landscaping additions and digging the areas for sidewalks.