City of Fort Wayne Public Meeting

February 9, 2022



Bluffton Road Bridge Over the St. Marys River Bridge Rehabilitation





Bluffton Road Bridge Rehabilitation




- 1. Purpose & Need
- 2. Overview of Project
- 3. Maintenance of Traffic
- 4. Tentative Project Timeline





1. Purpose & Need








1. Purpose & Need









1. Purpose & Need



- Remove load postings
- Rehabilitate to lengthen life span of bridge
- Widen sidewalks on bridge for accessibility to Rivergreenway and Foster Park
- To improve scour protection measures







Project Scope:

- Superstructure Replacement
- Substructure Rehabilitation
- Scour Countermeasures Installation
- Approach Roadway Reconstruction







Superstructure Replacement









Substructure
Rehabilitation
& Scour
Countermeasures
Installation









Approach Roadway Reconstruction









Notable Changes from Existing Bridge:

- Wider sidewalks
- Narrower travel lanes and curb offsets
- Removal of Curb Islands at Broadway Intersection
- Scenic Overlooks at Piers
- Decorative Pedestrian Railing Along Copings
- New Decorative Lighting


































Railing & Street Lights Similar to VanBuren Bridge










MOT Phase	Bluffton Rd Lane Closures	General Construction Items
I	South two lanes, traffic diverted onto	Remove and replace south half
	north two lanes	of superstructure. Remove
		timber bridge in SW quad.
		Install scour countermeasures.
		Remove southeast curb island.
II	North two lanes, traffic diverted onto	Remove and replace north half
	south two lanes. 1 week of complete	of superstructure. Remove
	roadway closure.	northeast curb island.
III	South exterior lane. Eastbound traffic	Repair River Greenway Trail
	merged into interior lane. Westbound	below bridge.
	traffic unaltered.	_











Phase I: South Lane Closure












Phase II: North Lane Closure










Bridge Closures -

1 Week Closures:


- Removing Old Bridge Beams
- Setting New Bridge Beams













4. Tentative Project Timeline



Stage 2 (Preliminary Plans)

Public Hearing

Environmental Document

Right-of-Way Acquisition

Stage 3 (Final Plans)

Final Tracings

INDOT Letting (Bidding)

Spring 2022

Fall 2022

Spring 2023

Summer 2024

Summer 2024

Fall 2024


12/11/2024





4. Tentative Project Timeline









Project Contacts



City of Fort Wayne

Patrick W. Zaharako, PE, MBA

City Engineer

Patrick.Zaharako@cityoffortwayne.org

(260) 427-2789

USI Consultants – Bridge Department Manager

Brandon Arnold, PE

barnold@usiconsultants.com

(219) 369-6545

Indiana Department of Transportation

Josh Geiger- Project Manager

JoGeiger@indot.IN.gov

(260) 969-8296





Kelly White, PE
Assistant City Engineer
Kelly.White@cityoffortwayne.org
(260) 427-2693



