



**City Utilities
Design Standards
Manual**

**Exhibit MA6-2
Pressure Test Report for HDPE**

Created: February 19, 2015

Revised:

	Project Work order number
	Location
	Date
	Pipe Diameter

	Start Time
--	------------

Expansion Phase

	Start Pressure (150 psi) - expansion phase
	End Pressure (150 psi) after 4 hours of expansion - note add water as required to expand pipe.

Test Phase

	Start Pressure (140 psi)
	End pressure after 1 hour

	Was test successful? Yes if no visible leaking and end pressure was within 5% of test pressure (133 psi).
--	---

	Contractor signature
	City Utilities authorized representative signature

This completed form shall be submitted by the contractor into PMIS prior to final completion.